



Government of India  
Ministry of Culture  
Office of the Dy. Superintending Horticulturist  
Archaeological Survey of India  
Horticulture Division No.-II  
Safdarjung Tomb, New Delhi

**NOTICE INVITING TENDER**

Tender in sealed envelope are invited, on behalf of the President of India, by the Dy. Superintending Horticulturist, Archaeological Survey of India, Horticulture Division No.-II, Safdarjung Tomb, New Delhi from approved and registered Manufacturer of CPWD/PWD/MES/ Railways/ P & T Department / A.S.I. and other Govt./State Govt. Department for the following mentioned work. The tenders will be received on 6/03/2017 up to 3.00 PM and will be opened on the same day at 3.30 P.M. in the presence of contractors or authorized representatives on specified date and time.

| S. No. | Name of Work   | Estimated Cost<br>Rs. | Earnest Money<br>Rs. |
|--------|--|-----------------------|----------------------|
| 1.     | Erection of prefabricated site office cum store at Group of Tomb Garden, Jhajjar, Haryana. | 4,97,420/-            | 9,948/-              |

The Tender Form and Terms and conditions are available on the Website [www.asi.nic.in/](http://www.asi.nic.in/) [www.asihorticulture.com/](http://www.asihorticulture.com/) [www.eprocure.gov.in](http://www.eprocure.gov.in/), which can be downloaded and submitted along with the tender cost of Rs. 500/- in the form of D.D. (Non-Refundable). The Bank Draft for the Earnest Money/Security Deposit and cost of tender in favour of Dy. Suptdg. Horticulturist, ASI, HD-II, Safdarjung Tomb, New Delhi. The following self attested documents are to be enclosed with the tender, if not found at the time of opening of tender, the same will be rejected out rightly.

- 1- Copy of Registration in any Govt. Department.
- 2- Copy of ITR of last year
- 3- Copy of Experience in Similar nature of work at least 80% of estimated tender amount as per schedule attached.

Note:-

1. Last date of issue of tender form. : 03/03/2017.
2. The work has to be commenced immediately on award of work and complete stipulated time from issue of supply order as per terms & conditions enclosed with the Tender documents.

Dy. Superintending Horticulturist

|   |                                    |  |
|---|------------------------------------|--|
| <b>Name of Office</b>   | <b>Probable Time of Completion</b> | <b>Last date of sale &amp; submission</b>  |
| Deputy Superintending Horticulturist<br>Archaeological Survey of India<br>Horticulture Division No.-II<br>Safdarjung Tomb, New Delhi-110003 | Up to 20 <sup>th</sup> March 2017  | Date of Receiving: 6/03/2017<br>at 3:00 pm.<br>Date of Opening: 6/03/2017<br>at 3:30 pm. |

TENDER SCHEDULE

Price of Tender: Rs.500/-

On behalf of President of India I/We hereby quoted item, rate Tender for maintenance of garden as described in the under mentioned Memorandum according to the specification within the rates specified subject to the Terms & Conditions of the contract.

**MEMORANDUM**

Name of the Work: Erection of prefabricated site office cum store at Group of Tomb Garden, Jhajjar, Haryana.

- |   |              |
|---|--------------|
| 1. E.M.D.   | Rs. 9,948/-  |
| 2. Security Deposit (To be Deposited immediately after acceptance of tender in the shape of N.S.C. / Bank F.D.R. duly pledged in Favour of Dy. Superintending Horticulturist, Archaeological Survey of India, Hort. Div. No.-2, Safdarjung Tomb New Delhi 110003. | Rs. 32,371/- |
| 3. Estimated Tender Cost: Rs. 4,97,420/-  |              |

| S. No. | Sub-head and item of work  | Quantity  | Rate | Unit Per | Amount (In Rs.) |
|--------|--|-----------|------|----------|-----------------|
|        | <b><u>General Specification</u></b>  |           |      |          |                 |
|        | Wall Height : 2.4 Mts<br>Clear Height : 2.1 Mts<br>Area of the structures : 20' x 10' = 200 sqft.<br>Door & Windows : 1 No. Door & 3 Nos. windows  |           |      |          |                 |
| 1.     | Providing and fixing PVC Flooring (in Rolls) 1.5mm thick on floor with PVA based adhesive.   | 18 Sqm.   |      | Sqm.     |                 |
| 2      | Structural steel work for roof riveted bolted or welded in built up sections, trusses. The work includes trusses made from RHS sections 60 x 40 - 2mm and SHS sections 40 x 40 - 2mm. The purloins shall be made from RHS sections 60 x 40 - 2mm. and framed work, including cutting, hoisting, fixing in position and applying a priming coat of approved steel primer all complete.  | 630 Kgs.  |      | Kgs.     |                 |
| 3      | Steel work in built up tubular ( round, square or rectangular hollow tubes etc.) trusses etc., including cutting, hoisting, fixing in position and applying a priming coat of approved steel primer, including welding and bolted with special shaped washers etc. complete. The work includes c section ISMC 75 at 1.5 m cc. The grid shall be of size 600 x 600mm made SHS 50 x 50 - 1.5mm. 10.16.1 Hot finished welded type tubes.  | 990 Kgs.  |      | Kgs.     |                 |
| 4      | Providing and fixing pressed steel door frames conforming to IS: 4351, manufactured from commercial mild steel sheet of 1.60 mm thickness, including hinges, jamb, lock jamb, bead and if required angle threshold of mild steel angle of section 50x25 mm, or base ties of 1.60 mm, pressed mild steel welded or rigidly fixed together by mechanical means, including M.S. pressed butt hinges 2.5 mm thick with mortar guards, lock strike plate and shock absorbers as specified and applying a coat of approved steel primer after pre-treatment of the surface as directed by Engineering-charge: 10.14.1 Profile B 10.14.1.1 Fixing with adjustable lugs with split end tail to each jamb.<br>10.14.1.1 Fixing with adjustable lugs with split end tail to each jamb. | 16.5 Rmt. |      | RMT.     |                 |

|    |   |           |  |        |  |
|----|---|-----------|--|--------|--|
| 5  | P/F walls using 50mm x 600mm x 2.4 m high homogeneous modular panels made with two 4mm fiber cement sheets on either side of cement cellulose fiber and mica bonded core with tongue and groove arrangement slid into GI u channels 52mm x 25 mm x 25 mm - 0.9mm thick duly grouted into floor.   | 48 Sqm.   |  | Sq.mt. |  |
| 6  | Providing and fixing false ceiling at all height including providing and fixing of frame work made of special sections, power pressed from M.S. sheets and galvanized with zinc coating of 120 gms/sqm (both side inclusive) as per IS : 277 and consisting of angle cleats of size 25 mm wide x 1.6 mm thick with flanges of 27 mm and 37mm, at 1200 mm centre to centre, one flange fixed to the ceiling with dash fastener 12.5 mm dia x 50mm long with perpendicular to G.I. intermediate channel with connecting clips made out of 2.64 mm dia x 230 mm long G.I. wire at every junction, including fixing perimeter channels 0.5 mm thick 27 mm high having flanges of 20 mm and 30 mm long, the perimeter of ceiling fixed to wall/partition with the help of rawl plugs at 450 mm centre, with 25mm long dry wall screws @ 230 mm interval, including fixing of gypsum board to ceiling section and perimeter channel with the help of dry wall screws of size 3.5 x 25 mm at 230 mm c/c, including jointing and finishing to a flush finish of tapered and square edges of the board with recommended jointing compound , jointing tapes , finishing with jointing compound in 3 layers covering upto 150 mm on both sides of joint and two coats of primer suitable for board, all as per manufacturer's specification and also including the cost of making openings for light fittings, grills, diffusers, cutouts made with frame of perimeter channels suitably fixed, all complete as per drawings, specification and direction of the Engineer in Charge but excluding the cost of painting with. | 18 Sqm.   |  | Sq.mt. |  |
| 7  | Providing and fixing powder coated aluminum sliding windows with bombay sliding sections into track bottom and top channels. The shall have 4mm clear glass as panel infill, complete with rubber beading etc complete.   | 7.20 Sqm. |  | Sq.mt. |  |
| 8  | Providing and fixing powder coated aluminum operable with aluminum door sections having at bottom part 9mm prelam board and the top section shall have 5.5 mm clear glass complete with aluminum and rubber beadings etc.   | 1.89 Sqm. |  | Sq.mt. |  |
| 9  | P/F 18mm thick ply on floor screw fixed over grid.  | 18 Sqm.   |  | Sq.mt. |  |
| 10 | <b>Electrical work.</b>   |           |  |        |  |
|    | Fans (Bajaj/ Crompton)  | 2.00      |  | Each   |  |
|    | LED Lights 2' x 2' (Bajaj/ Havells)   | 2.00      |  | Each   |  |
|    | LED Spot Lights (Bajaj/ Havells)  | 4.00      |  | Each   |  |
|    | Wiring & Switches (Plaza / Klinga/ Roma Modular)  | Job Work  |  |        |  |
|    | TPN-DB 8 Module (Havells)   | 1.00      |  | Each   |  |
| 11 | <b>Painting Work</b>  |           |  |        |  |
|    | (A) Finishing walls with textured exterior paint of required shade : 13.45.1 New work (Two or more coats applied @ 3.28 ltr/10 sqm) over and including priming coat of exterior primer applied @ 2.20kg/10 sqm  | 48.00     |  | Sq.mt. |  |
|    | (B) Distemping with oil bound washable distemper of approved brand and manufacture to give an even shade : 13.41.1 New work (two or more coats) over and including water tinnable priming coat with cement primer   | 70.80     |  | Sq.mt. |  |
|    | Painting of Built up section.   | Job work  |  |        |  |
| 12 | P/F PPGI Roofing 0.5mm thick over trusses and purling with self tapping screws etc complete.  | 25.20     |  | Sq.mt. |  |

|    |   |       |  |     |  |
|----|---|-------|--|-----|--|
| 13 | Hardware Job (Providing & Fitting of Nut Bolt, L-Drop sliding bolt & Tower Bolts etc. | 1 Job |  | Job |  |
|----|---|-------|--|-----|--|

Should this tender be accepted, I/ We hereby agree to abide by and fulfil all terms and provisions of the said conditions annexed hereto so far as applicable and / or in default thereof of forfeit and pay to the President of India or his successors, in office the sum of money mentioned in the side condition. A sum of Rs. 9,948/- is hereby forwarded in Demand Draft as earnest money if I/we fail to commence the work to specified in the above memorandum of I/we fail to deposit the amount of security deposit specified against (a) in the above president the earnest money absolutely otherwise the shall be retained by him towards such security deposit I / We further agree that the said President or successor in office shall also be liberty to cancel the acceptance of the tender if I/we fail to deposit security amount as aforesaid.

Issued to: .....  
on.....

Dy. Superintending Horticulturist  
ASI, Hort. Div. No.-II, S. Tomb, New Delhi-03

Signature

**CONTRACTOR**

Dated the.....day of.....

The above tender is hereby accepted by me for Rs...../- (in words .....  
.....) on the behalf of the President of India.

Dated the.....day of.....

Dy. S.H., Archaeological Survey of India, Hort. Div. No.-II,  
Safdarjung Tomb, New Delhi-100003.

## TERMS AND CONDITIONS

1. The work shall be carried out by the contractor/ firm strictly and in accordance with A.S.I specifications as amended from time to time.
2. Supply should be made at site.
3. The rates given for the works should be inclusive of all taxes leads and lifts etc. Nothing extra shall be paid over the rates quoted by the contractor/ firm.
4. No payment shall be made to the contractor / firm if the materials are damaged due to natural calamities before measurement.
5. The competent authority reserves the right to accept or reject any or all the tenders without assigning any reason.
6. The tender must accompany the Earnest money of Rs. 9,948/- in the form of bank draft of nationalized bank in favour of Dy. Suptdg. Horticulturist, A.S.I., H.D-II, Safdarjung Tomb, New Delhi. Cheque will not be accepted. Earnest money will be refundable after successful completion of work.
7. It shall be the responsibility of the contractor / firm to ensure that no damage is caused to Govt. property at the site by his/ their vehicle or labour party. Cost of such damages, if any, will be assessed at the discretion of the Dy. Suptdg. Horticulturist and the same will have to be recovered from the contractor / firm
8. The tender submitted on behalf of a firm shall be signed by all the partners of the firm or by a partner who is duly authorised on behalf of the firm to enter into contract. Otherwise the tender is liable to be rejected
9. In case the material is not as per specifications, the same shall be replaced by the contractor/firm. The department shall not be responsible for any theft or loss. If required Department/Govt. Can remove the material at the risk and cost of the contractor/firm.
10. The contractors / firm shall not sublet any portion of contract. Failing which the undersigned shall serve a notice, rescinding the contract, where upon the Earnest Money and Security Money shall be forfeited.
11. The contractor / firm should comply the requirement of labour / child labour Act and they will be responsible for violation, if any.
12. Time shall be considered as the essence of the Contract. The entire work must be completed within stipulated time from the date of award letter. Failing which the remaining work can be reallocated to another contractor / firm at the risk and cost of the contractor / firm with due notice to the contractor / firm.
13. The agreement can be closed at any time due to Technical reasons or financial complications no claim shall be made. Dept./ Govt. shall not pay any compensation on this account.
14. The running payment will be made as per rules of A.S.I.
15. The Competent authority reserves the right to increase or decrease upto 30% of the quantity of material/work at any time during the execution of work and the before completion of work according to the requirement of the site and no claim whatsoever on this account shall be entertained.
16. Error / omission if any shall be rectifiable with no claim
17. No claim whatsoever on account of fluctuations in prices will be entertained.
18. Any material left on the site of work after one month from the date of completion material shall become the property of the Govt. and no payment shall be made for it.
19. The Earnest Money and Security deposit of contractor / firm will be forfeited, if he fails to comply with any of the conditions of the contract and work shall be carried out at risk and cost of the contractor / firm.
20. Overall rates shall be considered for approval of tender.
21. The undersigned reserves the right to terminate the tender at any time after serving 15 days notice.

Accepted

(Signature of Contractor)

DY. SUPTDG. HORTICULTURIST